



**Punjab Saaf Pani Company**  
Government of Punjab



# Community Engagement and Mobilization Package-1

Targets vs Achievements July 31<sup>st</sup> 2016



**Health & Rural Development Services (HRDS) Foundation**

**Contract Signing:** 15<sup>th</sup> April 2015

**Project Districts:**

**1. Faisalabad**

**2. Nankana Sahib**

**3. Toba Tek Singh**

**4. Sahiwal**

**5. Okara**

**6. Kasur**

## Accumulative Progress of Package-1, till 31<sup>st</sup> July,2016

Sr.	Tehsil Name	Total Villages Target	Achieved Target		Remaining Target	
			SPT Formation	Land/Site Identification	SPT Formation	Land/Site Identification
1	Kasur	241	51	69	190	190
2	Pattoki	180	180	267	0	0
3	Kot Radha Khishan	72	0	0	72	72
4	Chunnian	185	114	174	71	71
5	Depalpur	536	46	74	490	490
6	Okara	240	67	76	173	173
7	Renala Khurd	130	118	100	12	12
8	Sahiwal	282	74	46	208	208
9	Checha watni	241	50	41	191	191
10	Jaranwala	261	0	0	261	261
11	Tandlian wala	175	50	67	125	125
12	Chak Jumraha	66	42	45	24	24
13	Faisalabad Sadar	177	0	0	177	177
14	Samundari	117	55	57	62	62
	<b>Total</b>	<b>2903</b>	<b>847</b>	<b>1037</b>	<b>2056</b>	<b>2056</b>

# Land Identification Status

Sr.No	Tehsil Name	Total Village	Formation of Saaf Pani Tanzeem	Total Purposed Saaf Pani Markaz	Land Commitments for Saaf Pani Markaz		Land Transferred to PSPC
					Public	Private	
1	Kasur	241	51	69	28	41	4
2	Pattoki	180	180	267	133	134	129
3	Chunnian	185	114	176	90	86	18
4	Kot Radha Kishan	72	0	0	0	0	0
5	Depalpur	536	46	74	12	62	10
6	Okara	240	67	76	42	34	5
7	Renala Khurd	130	118	100	26	74	0
8	Sahiwal	282	74	46	38	8	4
9	Chichawatni	241	50	76	64	12	3
10	Jaranwala	261	0	0	0	0	0
11	Tandlian wala	175	50	51	31	20	0
12	Chak Jumraha	66	42	45	28	17	0
13	Faisalabad Sadar	177	0	0	0	0	0
14	Samundari	117	55	57	44	13	0
<b>Total</b>		<b>2903</b>	<b>847</b>	<b>1037</b>	<b>515</b>	<b>522</b>	<b>165</b>

# Land Acquisition at Different Tehsils



# The Land Transfer for Sahulat Center

